EXTENSION OF TIME PROPOSAL

1	Name of work	Imprts of Roads drains & culverts @ Kodigehalli village & surrounding area @ Kodigehalli in W-08.
2	Amount of Work Portion	5590864/=
3	Estimated Cost	60.00 Lakhs
4	Name of contractor	Gangulu Reddy. A.
5	Agreement No.	8 | 30.4.2020
6	No. and date under which work order issued	08 | 11.5.2020.
7	Time limit originally fixed for completion	60 days.
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	80 Days
15	Date of recommending time limit applied for	11.7.20 to 30.9.20.
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	30.9.2020.
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Due to COVID-19 lockdown work was delayed. Hence EOT may be Approved without Penalty Para (21) may be Approved.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Assistant Executive Engineer

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ